2 More Lane
METERING SCHEDULE

Knight Controls Limited
1st Floor Thames Hub, Thames Industrial Park
Princess Margaret Road,
East Tilbury,
Essex, RM18 8RH
www.knightcontrols.co.uk

ELECTRICAL METERS

Meter No.	Description	Switch	Tenant	Location	Meter Type	Network	Address	Status	Notes
EMS Gateway No1 - LG room with switches IP: 172.17.25.100									
Life Safety Room Main I/C Fire Services - Far end	ML2-V1-FPS	Life Safety	Landlord	LV Room	Carlo Gavzzi EM26-96	RS485, Modbus	23	Offline	1
HV/LV Room Main I/C T1	ML2-V1-ICT1	SWB 1	Landlord	LV Room	Carlo Gavzzi EM26-96	RS485, Modbus	11	Offline	1
HV/LV Room Main I/C T2	ML2-V1-ICT2	SWB 2	Landlord	LV Room	Carlo Gavzzi EM26-96	RS485, Modbus	12	Offline	1
HV/LV Room Chiller 1 WCA/1B/001	ML2-V1-CHILLER1	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	13	Offline	1
HV/LV Room Chiller 2 WCA/1B/002	ML2-V1-CHILLER2	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	14	Offline	1
HV/LV Room AHU No1 PPC/1B/R/007A	ML2-V2-PPC1	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	15	Offline	1
HV/LV Room PPC/ 1B/R/010 Chilled Water Pumps	ML2-V2-PPC2	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	16	Offline	1
HV/LV Room Chiller 3 WCA/1B/003	ML2-V1-CHILLER3	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	17	Offline	1
HV/LV Room AHU No2 PPC/1B/R/006	ML2-V2-PPC3	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	18	Offline	1
HV/LV Room Chiller 4 WCA/1B/004	ML2-V1-CHILLER4	SWB 1	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	19	Offline	1
AHU No 2 PPC/1B/R/006A	ML2-V1-AHU02	SWB 2	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	20	Offline	1
AHU No1 PPC/1B/R/007	ML2-V1-AHU01	SWB 2	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	21	Offline	1
Top of Tenants Riser B2 Room	ML2-V1-TNTRSR	N/A	Landlord	LV Room	Carlo Gavzzi EM21	RS485, Modbus	22	Complete	
ML2-V1-ShowerBLK		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	1	Offline	1
ML2-V1-DBL9B1		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	2	Offline	1
ML2-V1-DBL6B1		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	3	Offline	1
ML2-V1-DBL3B1		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	4	Offline	1
ML2-V1-DBL1GB1		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	5	Offline	1
ML2-V1-PPC1BLG002		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	6	Offline	1
ML2-V1-DB1L/LG		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	7	Offline	1
ML2-V1-DBL6B2		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	8	Offline	1
ML2-V1-PPC1BR008		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	9	Offline	1
ML2-V1-PPC1BR009		SWB 1	Landlord	Roof EMS Panel	Carlo Gavzzi EM21	RS485, Modbus	10	Offline	1
EMS Gateway No1 - LG room with switches IP: 172.17.25.101									
DB/8LP Total		n/a	Tenant	Level 8	Schneider IEM3225	RS485, Modbus	30	Complete	
DB/8LP Top		n/a	Tenant	Level 8	Schneider IEM3225	RS485, Modbus	31	Complete	
DB/8M Power		n/a	Tenant	Level 8	Schneider IEM3225	RS485, Modbus	29	Complete	
Level 8 Power No1	ML2-V2-8TH-1	n/a	Tenant	Level 8	Carlo Gavzzi EM21	RS485, Modbus	26	Complete	
Level 8 Lighting No2	ML2-V2-8TH-2	n/a	Tenant	Level 8	Carlo Gavzzi EM21	RS485, Modbus	27	Complete	
Level 8 Comms No3	ML2-V2-8TH-3	n/a	Tenant	Level 8	Carlo Gavzzi EM21	RS485, Modbus	28	Complete	
Level 7 Lighting	ML2-V2-7TH-1	n/a	Tenant	Level 7	Carlo Gavzzi EM21	RS485, Modbus	23	Complete	
Level 7 Power	ML2-V2-7TH-2	n/a	Tenant	Level 7	Carlo Gavzzi EM21	RS485, Modbus	24	Complete	
Level 7 UPS Board	ML2-V2-7TH-3	n/a	Tenant	Level 7	Carlo Gavzzi EM21	RS485, Modbus	25	Complete	2
DB6/TM		n/a	Tenant	Level 6	Schneider IEM3225	RS485, Modbus	11	Complete	3
DB6/TPL Total		n/a	Tenant	Level 6	Schneider IEM3225	RS485, Modbus	13	Complete	
DB6/TPL Top		n/a	Tenant	Level 6	Schneider IEM3225	RS485, Modbus	12	Complete	
DB5/TM		n/a	Tenant	Level 5	Schneider IEM3225	RS485, Modbus	8	Complete	
DB5/TPL Total		n/a	Tenant	Level 5	Schneider IEM3225	RS485, Modbus	10	Complete	
DB5/TPL Top		n/a	Tenant	Level 5	Schneider IEM3225	RS485, Modbus	9	Complete	
DB4/TLM		n/a	Tenant	Level 4	Schneider IEM3225	RS485, Modbus	16	Complete	
DB4 TP Total		n/a	Tenant	Level 4	Schneider IEM3225	RS485, Modbus	15	Complete	
DB4 Top Section		n/a	Tenant	Level 4	Schneider IEM3225	RS485, Modbus	14	Complete	
DB3/TLM Top		n/a	Tenant	Level 3	Schneider IEM3225	RS485, Modbus	6	Complete	
DB3/TLM Total		n/a	Tenant	Level 3	Schneider IEM3225	RS485, Modbus	7	Complete	
DBT/L+P/02 Total		n/a	Tenant	Level 2	Schneider IEM3225	RS485, Modbus	3	Complete	
DBT/L+P/02 Top		n/a	Tenant	Level 2	Schneider IEM3225	RS485, Modbus	2	Complete	

2 More Lane
METERING SCHEDULE

Knight Controls Limited
1st Floor Thames Hub, Thames Industrial Park
Princess Margaret Road,
East Tilbury,
Essex, RM18 8RH
www.knightcontrols.co.uk

ELECTRICAL METERS

Meter No.	Description	Switch	Tenant	Location	Meter Type	Network	Address	Status	Notes
Level 2 NE/1	ML2-V2-2ND-1	N/A	Tenant	Level 2	Carlo Gavazzi EM21	RS485, Modbus	36	Complete	
Level 2 PB2	ML2-V2-2ND-2	N/A	Tenant	Level 2	Carlo Gavazzi EM21	RS485, Modbus	35	Complete	
DBT/L+P/01 Total		N/A	Tenant	Level 1	Schneider IEM3225	RS485, Modbus	32	Complete	
DBT/L+P/01 Top		N/A	Tenant	Level 1	Schneider IEM3225	RS485, Modbus	40	Complete	
Level 1 T3 top - GPL & FCU's - C Gavazzi EM24DIN	ML2-V2-1ST-2	N/A	Tenant	Level 1	Carlo Gavazzi EM21	RS485, Modbus	33	Complete	
Level 1 T2 LH - GPL & FCU's - C Gavazzi EM24DIN	ML2-V2-1ST-1	N/A	Tenant	Level 1	Carlo Gavazzi EM21	RS485, Modbus	34	Complete	
Level 1 T4 RH - GPL & FCU's - C Gavazzi EM24DIN	ML2-V21-ST-3	N/A	Tenant	Level 1	Carlo Gavazzi EM21	RS485, Modbus	37	Complete	4

Notes

1. Meters went offline on the 4th July 2026 at 8:30am. Faulty cable between roof B2 Room and the LV Switchroom. Modbus cable needs replacing.
2. No power on phase 1. Further investigation required
3. Negative power on phase 1. Possible CT installed incorectly
4. Negative power on all 3 phases.

2 More London
METERING SCHEDULE

Knight Controls Limited
1st Floor Thames Hub, Thames Industrial Park
Princess Margaret Road,
East Tilbury,
Essex, RM18 8RH
www.knightcontrols.co.uk

GAS METERS									
Meter No.	**Serving**	**Location**	**Serial No.**	**Meter Type**	**Communications**	**Network**	**Scaling**	**Status**	**Notes**
143/04/M/G/03	Retail Corridoor Dim-T Restaurant Gas Submeter (High Level)	LG	M025K0039810D6		Pulse	TBD	1p/m3	In Progress	
143/04/M/G/02	Retail Corridoor Strada Restaurant Gas Submeter (High Level)	LG	40019515		Pulse	TBD	1p/m3	In Progress	
143/04/M/G/01	Main Bldg gas meter	LG	M0310 D1855 01B7	Roots Master Series B4	Pulse	BMS	1p/m3	Complete	
143/04/M/G/04	Gas Room Gaucho	LG	P-34365/2010	Quantometer CPT-01	Pulse	BMS	1p/m3	Complete	
143/04/M/G/05	Gas Room Boilers Meter	LG	P-23308/2009	Quantometer CPT-01	Pulse	BMS	1p/m3	Complete	

Notes

2 More London
METERING SCHEDULE

Knight Controls Limited
1st Floor Thames Hub, Thames Industrial Park
Princess Margaret Road,
East Tilbury,
Essex, RM18 8RH
www.knightcontrols.co.uk

WATER METERS

Meter No.	Serving	Location	Serial No.	Meter Type	Communications	Network	Scalin	Status	Notes
143/04/M/W/07	Gaucho - Mezz (Inside resturant)	Mezanine (Gauchos)			n/a	n/a	n/a	In Progress	1
G24	Water Tank Room	Water Tank Room	412007298	Crodonel DN100	Pulse	TBD	TBD	In Progress	
143/04/M/W/06	Gaucho - Grd (Inside resturant)	Ground (Gauchos)			n/a	n/a	n/a	In Progress	1
143/04/M/W/03	Retail Corridor Strada Restaurant Water Submeter (Hign Level)	Ground (Retail Cooridor Strada)			n/a	n/a	n/a	In Progress	1
143/04/M/W/05	Retail Corridoor Dim-T Restaurant Water Submeter (High Level)	Ground (Retail Cooridor Dim-T)			n/a	n/a	n/a	In Progress	1
143/04/M/W/01	Sprinkler Valve RoomMain 100 mm	Ground			n/a	n/a	n/a	In Progress	1
143/04/M/W/02	Sprinkler Valve Room Bypass	Ground			n/a	n/a	n/a	In Progress	1
143/04/M/W/04	Water Submeter Gym	Basement			n/a	n/a	n/a	In Progress	1
143/04/M/W/08	Sprinkler Valve Room Retail - 37Degrees / Strada / Dim-T / Gaucho	Basement			n/a	n/a	n/a	In Progress	1
143/04/M/W/09	Sprinkler Valve Room External - External Taps	Basement			n/a	n/a	n/a	In Progress	1

Notes

1 No pulse facility available. Meters needs replacing